1st and Final

No.....

Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

(For Other Works)

AEE, YSTSD
SBB No: 24/21-22.
Date: 27/5/2021.

YNK-DGR No.....
Date.....

Division: **BBMP / YNK** Sub-Division: **Yelahanka Satellite town Sub – Division:**

Bill Received No. Dated Divisional Cash Book Voucher No..... Dated.....

Sub Divisional **Work Code: 004-21-000024**

Schedule Docket No. Head of Account: Est.Cost :100.00 Lakhs B.R.No. :

Name of Work : Improvements to roads and drains balance main and cross roads of Mathru layout in ward no -04.

Name of Contractor and Full Address: **Sri Murulidhara C R, No 63 5th cross, Sathyanarayana layout, JC nagara, kurubarahalli Mahalakshmipuram layout, Bangalore – 560086.**

Reference to Agreement No. EE(YNK.D)E-PMT- 05 /W.O/ 208 /2020-21 Date: 11-01-2021.

Certified that the measurements were taken by me on 9/04/2021 and recorded of Pages ..... To ..... of measurement Book No 3699 and that the work is satisfactorily executed. 369 880 to 892

Contractor

09/04/2021

Officer-in-charge of work

Certified that the measurement were taken by me on .....and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub Division Officer

II Memorandum of Payment

1) Total value of work done or supplies made as per account within
2) Deduct amount to be held in reserve being .....percent Rs.....
3) " Balance
4) Deduct Payment:
   a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No.....
      adjusted towards cash advance recovery of
   b) Payments Now made } cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.
5) Balance being unpaid value of work done held in reserve.
6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.
7) Net amount due to or from Contractor unadjustments items.
8) Advance to Contractor for materials brought to site (as detailed) within.
9) Value of Government materials supplied.

Gross Amt	=Rs 1.01.62.114-00
Amount	
TSD	=Rs 3048363-00
CGST	= Rs 90733-00
SGST	= Rs 90733-00
IT	= Rs 1.01.621-00
LC	= Rs 1.01.621-00
CBF	= Rs 10.162-00
Royalty	= Rs 2.95.258-00
T.D.	= Rs 9.94.935-00
Net Amt	= Rs 91.67.129-00

Total amount adjusted

Contractor's Signature

Received Rs..... (in words).....

.....

by cash and by adjustment of Payment as per memorandum (in final settlement of all demands)

Witness
1.
2.

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....
Cash Rs.....
Dated.....

Initials of Officer making payment

Audited & Admitted for Rs. 1.01.62.114-00
One Crore one Lakh Sixty two thousand one hundred & fourteen.
Stamp
91.67.129-00 by Cheque
and Rs. 9.94.935-00 by adjustement

(For use in the Office)

Accts. Supdt.
yelahanka Division
BBMP

Executive Engineer
yelahanka Division
BBMP

No	Description of work	Unit
1	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications(I No-19.1, P No-143), 8km lead	Cum
2	Filling in foundation with granite/trap broken metal 100mm and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with lead up to 50m and lift 1.5m complete as per specifications.a) 40mm Jelly	Cum
3	b) 20mm Jelly	Cum
4	c) Coarse sand.	Cum
5	d) Fine Sand	Cum
6	e) 12.5mm chips	Cum
7	Supplying, laying and jointing HDPE pipes of specified grade and conforming to IS 4984- 995 with latest amendments and conveyingto work site including loading and unloading at both destinations and rolling and lowering into trenches, laying true to line and jointing of pipes and specials, giving hydraulic test as per relevant ISS with all lead and lifts including encasing the pipe alround to a depth of not less than 15 cms. with soft gravel or selected earth available from the excavation, testing and commissioning. The rate is exclusive of required specials and fittings wherever necessary like saddle Tee, stub ends, flanged sets, bends, reducers etc. complete (Contractor wil make his own arrangements for procuring water for testing) etc. for : HDPE Grade PE80-PN6.0, 630 mm dia. (Perforated Pipe for Rain Water Harvesting Pit) (BWSSB SR 2017-18, Pg No 121 Item No. 1.17 Code No. K010O)	Mtr
8	Providing of Geonets for Rain Water Harvesting pit on top of the filter media as specified indrawings or as approved by Engineer Incharge Data Rate	Sqm
9	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications. (P.No-222 I.No-27.18)	Cum
10	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and sown size granite metal course aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compcted for walls and bottom including centring shuttering cost of material HOM of machinary curing etc., complete execluding cost of steel as per MORTH specification no. 1500, 1700, 2200 including cost of material labour HOM complete as per specification. (P.No.271, I.No.37 59.2 of PW, P&IWTD S.R 2018-19)	Cum
11	KSRRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.MORTH Specification No. 1600 & 2200 for TMT bars Fe 500. (P.No.239, I.No.29.29.2 of PW, P&IWTD S.R 2018-19)	Tonne
14	KSSRB M300-14: Excavation for roadwork in all types of soil by mechanical menas including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and croos sections, and transportation with a lead of 1.00 km and complete as per specifications MORTH Specification. Loading and unloading with 10km lead.	cum
15	KSRRB 300-46 Scarifying by mechanical means stone metal crust 50mm to 100mm thick by along with 20mm premix carpet / surface dressing and stacking old serviciable materials including cost of all labour charges HOM complete as per specifications	Sqm
16	Construction of granular sub-base Grading-V as Sub-Base and drainage layer by providing coarse graded crushed stone aggregates of granite/trap/basalt material, mixing in mechanical mix plant at OMC. Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98% proctor density, complete as per specifications. Clause 401 of MORTH V Revision.	Cum
17	KSRRB M400-17: Providing, Laying, Spreading and Compacting crushed stone aggregates of granite/ trap/ Basalt to wet mix macadam specifications including premixing the material with water at OMC in Mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406. (Page No. 155. Item No. 20.18)	Cum
18	KSRRB M500-6: Providing and Applying primer coat with S.S bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg /sqm using mechanical means complete as per specifications Clause 502 of MORTH Clause 502 of MORTH V revision	Sqm
19	Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete with all lead and lift as per the direction of engineer-in-charge	Sqm

Measurment		Present Measurement			Total up-to date		Remark
Qty	cost	Qty	Rate	Cost	Qty	cost	
-	-	419.15	225.61	94564.43	419.15	94564.43	
-	-	0.25	1992.25	498.06	0.25	498.06	
-	-	0.25	1992.25	498.06	0.25	498.06	
-	-	0.25	2778.25	694.56	0.25	694.56	
-	-	0.12	2778.25	333.39	0.12	333.39	
-	-	0.19	1992.25	378.53	0.19	378.53	
-	-	3.60	11341.79	40830.44	3.60	40830.44	
-	-	0.62	74.44	46.15	0.62	46.15	
-	-	60.07	5682.15	341326.75	60.07	341326.75	
-	-	115.80	7409.57	858028.21	115.80	858028.21	
-	-	7.11	77543.87	551336.92	7.11	551336.92	
-	-	163.07	67.01	10927.32	163.07	10927.32	
-	-	3316.58	43.32	143674.25	3316.58	143674.25	
-	-	332.16	2090.68	694440.27	332.16	694440.27	
-	-	951.26	2097.34	1995115.65	951.26	1995115.65	
-	-	4135.93	31.10	128627.42	4135.93	128627.42	
-	-	1823.20	5.55	10118.76	1823.20	10118.76	

20	KSRRB M500-7: Providing and applying tack coat using 80/100 grade bitumen (VG10) on the prepared black topped surfaces at 2.5 kg/10 sqm, heating bitumen in boiler fitted with spray set (including cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications.	Sqm
21	KSRRB M500-17: Providing and laying Dense Graded Bituminous Macadam using crushed aggregates of crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH table 500-10 complete in all respects complete in all respects complete as per specifications. MORTH Specification No,507. Using 100/120 TPH capacity HMP with sensor paver Gr-II (50mm to 75mm) with 4.5% VG-30 Bitumen (Page No. 160. I.No-21.17.6)	Cum
22	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision as per IRC SP-53-2015. Do- using 40-60 TPH capacity HMP with mechanical paver grading II (30-45mm) with 5.4% of modified bituminous binder consisting of 4.97% of VG-30 Bitumen (60/70 grade) and 0.43% of plastomeric thermoplastics (waste plastic) (Page No. 171. Item NO.21.78.12)	Cum
23	KSRRB M800-13: Road marking with Hot Applied 'Thermoplastic' Compound with Reflectorizing Glass Beads on Bituminous Surface:- Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorizing glass beads at 250gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35. The Finished surface to be level , Uniform and free from streaks and holes complete as per Specifications. MORTH Specification NO.803 (P.No-182, I.No-24.15)	Sqm
24	KSRRB M800-35. Supply and Installtion of Moulded Shank Raised Pavement Markers made of polycarbonate and ABS(Acrylonitrile Butadiene Styrene) moulded body and reflective panels with micro prismatic lens capable of providing total internal reflection of the light entering the lens face and shall support a load of 16000 kg tested in accordance to Specifications of Category A of MORTH Circular No RW/ NH/33023/10-97 – DO III Dt 11.06. 1997. The height, width and length shall not exceed 50 mm, 100 mm and 102 mm and with minimum reflective area of 13 Sqcm on each side and the slope to the base shall be 35 degree. The strength of detachment of the integrated cylindrical shanks, (of diameter not less than 19 mm and height not less than 30 mm) from the body is to be a minimum value of 500 Kg. Fixing will be by drilling holes on the road for the shanks to go inside, without nails and using epoxy resin based adhesive as per manufacturer's recommendation and complete as directed by the engineer.	Nos
12	Providing and Fixing pre cast covering Slab 100mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work, curing, including form cost of all materials, labour, hire charges of Machinery, loading, unloading, laid and lift, transportation etc., complete. As per Engineer IN charge. (Data Rate).	Sqm
13	Providing and Fixing RCC pre cast covering Slab 250mm thick made out of CC 1:1,5:3 and jelly 20mm Down size with steel reinforcement including form work, laid and lift charges, curing and concrete finished surfaces on both sides etc., complete. As per Engineer IN charge. (Data Rate).	Sqm

Certificates:

The above work is done satisfactorily and complete in all respect.

There is no department Material issue for the above work.

This works comes under BBMP Limit.

-	-	5953.83	13.33	79364.55	5953.83	79364.55	
-	-	229.81	6715.27	1543236.20	229.81	1543236.20	
-	-	205.52	7899.47	1623499.07	205.52	1623499.07	
-	-	198.54	476.57	94618.21	198.54	94618.21	
-	-	278.00	374.37	104074.86	278.00	104074.86	
		Sub Total		8316204.39		8316204	
		GST 12%		997944.53		997945	
		Total		9314148.92		9314149	
-	-	312.84	2449.18	766201.47	312.84	766201.47	
-	-	14.40	5678.06	81764.06	14.40	81764.06	
		Grand Total		10162114		10162114	

Ranasangeeval

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಜ.ಜ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106